

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES  
**FOR THE 4TH QUARTER, CY 2020**

Province, City or Municipality: **Negros Occidental, La Carlota City**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Incurred to Date		
1.Early Childhood Care & Development Program	14 Barangays	602,237.54	January 2019	December 2019	60.49%	364,292.75		On-Going
2.Improvement of La Carlota City Boulevard (LGSF 2020)	Bagonawa-La Carlota Road (National Highway) Phase-II	13,889,884.00	June 2020	November 2020	100.00%	13,875,020.17		Accomplished

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARLENE E. GARGANTIEL**  
 City Budget Officer

  
**JEFFREY E. RUMBINES, CPA**  
 City Accountant

  
**REX R. JALANDO-ON, MD, MPM**  
 City Mayor